

**國立成功大學附設醫院作業基金**  
**固定資產建設改良擴充執行情形明細表**

中華民國110年5月份

單位：新臺幣元

計畫名稱	本 年 度 可 用 預 算 數					累 計 預 算 分配數 (2)	執 行 情 形						差異 或 落後 原因	改進 措施
	以前年度 保留數	本年度 法 定 預算數	本年度 奉准先行 辦理數	調整數	合計 (1)		累計執行數				比較增減			
							實支數	應 付 未付數	合計 (3)	% (3)/(2)	金額 (4)=(3)-(2)	% (4)/(2)		
專案計畫		50,000,000			50,000,000	26,513,000	542,252	23,861,700	24,403,952	92.05	-2,109,048	7.95	實際進度比預計 落後：資產重分 類所致。	日後審慎評估預 計執行進度，以 利與實際進度配 合。
繼續計畫		50,000,000			50,000,000	26,513,000	542,252	23,861,700	24,403,952	92.05	-2,109,048	7.95		
國立成功大學醫學院附 設醫院老人醫院暨高齡 醫藥智慧照護發展教育 中心計畫		50,000,000			50,000,000	26,513,000	542,252	23,861,700	24,403,952	92.05	-2,109,048	7.95		
一般建築及設備計畫	49,603,415	524,469,000			574,072,415	66,210,000	37,738,250	29,936,735	67,674,985	102.21	1,464,985	2.21		
一次性項目	49,603,415	524,469,000			574,072,415	66,210,000	37,738,250	29,936,735	67,674,985	102.21	1,464,985	2.21		
房屋及建築	7,302,415	110,331,000			117,633,415	21,573,000	14,622,029	5,225,848	19,847,877	92.00	-1,725,123	8.00		
機械及設備	42,301,000	405,661,000			447,962,000	43,372,000	21,167,432	24,585,723	45,753,155	105.49	2,381,155	5.49		
交通及運輸設備		2,027,000			2,027,000	1,015,000	52,000		52,000	5.12	-963,000	94.88		
什項設備		6,450,000			6,450,000	250,000	1,896,789	125,164	2,021,953	808.78	1,771,953	708.78		
總計	49,603,415	574,469,000			624,072,415	92,723,000	38,280,502	53,798,435	92,078,937	99.31	-644,063	0.69		
房屋及建築	7,302,415	160,331,000			167,633,415	48,086,000	15,164,281	29,087,548	44,251,829	92.03	-3,834,171	7.97		
機械及設備	42,301,000	405,661,000			447,962,000	43,372,000	21,167,432	24,585,723	45,753,155	105.49	2,381,155	5.49		
交通及運輸設備		2,027,000			2,027,000	1,015,000	52,000		52,000	5.12	-963,000	94.88		
什項設備		6,450,000			6,450,000	250,000	1,896,789	125,164	2,021,953	808.78	1,771,953	708.78		
總計	49,603,415	574,469,000			624,072,415	92,723,000	38,280,502	53,798,435	92,078,937	99.31	-644,063	0.69		