

國立成功大學附設醫院作業基金
固定資產建設改良擴充執行情形明細表

中華民國109年1月份

單位：新臺幣元

計畫名稱	本 年 度 可 用 預 算 數					累 計 預 算 分配數 (2)	執 行 情 形						差異 或 落後 原因	改進 措施
	以前年度 保留數	本年度 法 定 預算數	本年度 奉准先行 辦理數	調整數	合計 (1)		實 際 執 行 數				比較增減			
							實支數	應 付 未付數	合計 (3)	% (3)/(2)	金額 (4)=(3)-(2)	% (4)/(2)		
專案計畫		30,000,000			30,000,000									
繼續計畫		30,000,000			30,000,000									
國立成功大學醫學院附 設醫院老人醫院暨高齡 醫藥智慧照護發展教育 中心計畫		30,000,000			30,000,000									
一般建築及設備計畫	237,463,585	397,049,000			634,512,585	10,264,000	196,168	11,879,000	12,075,168	117.65	1,811,168	17.65		
一次性項目	237,463,585	397,049,000			634,512,585	10,264,000	196,168	11,879,000	12,075,168	117.65	1,811,168	17.65		
房屋及建築	40,250,493	115,371,000			155,621,493	2,583,000	45,600	900,000	945,600	36.61	-1,637,400	63.39	斗六分院院區停車場整修工程第1次估驗計價文件尚在審核中，致進度落後。	積極敦促廠商備齊符合契約規定之相關文件，盡速辦理審核作業。
機械及設備	197,172,592	274,654,000			471,826,592	7,640,000	57,568	10,965,000	11,022,568	144.27	3,382,568	44.27	實際進度比預計超前：108年度保留案件驗收。	日後審慎評估預計執行進度，以利與實際進度配合。
交通及運輸設備	40,500	70,000			110,500	41,000					-41,000	100.00	斗六分院監視器主機保留案件預計2月辦理驗收，致進度落後。	盡速辦理驗收作業。
什項設備		6,954,000			6,954,000		93,000	14,000	107,000		107,000		實際進度比預計超前：小額零星採購驗收付款。	日後審慎評估預計執行進度，以利與實際進度配合。
總計	237,463,585	427,049,000			664,512,585	10,264,000	196,168	11,879,000	12,075,168	117.65	1,811,168	17.65		
房屋及建築	40,250,493	145,371,000			185,621,493	2,583,000	45,600	900,000	945,600	36.61	-1,637,400	63.39		
機械及設備	197,172,592	274,654,000			471,826,592	7,640,000	57,568	10,965,000	11,022,568	144.27	3,382,568	44.27		
交通及運輸設備	40,500	70,000			110,500	41,000					-41,000	100.00		

國立成功大學附設醫院作業基金
固定資產建設改良擴充執行情形明細表

中華民國109年1月份

單位：新臺幣元

計畫名稱	本 年 度 可 用 預 算 數					累 計 預 算 分配數 (2)	執 行 情 形						差異 或 落後 原因	改進 措施
	以前年度 保留數	本年度 法 定 預算數	本年度 奉准先行 辦理數	調整數	合計 (1)		實 際 執 行 數				比較增減			
							實支數	應 付 未付數	合計 (3)	% (3)/(2)	金額 (4)=(3)-(2)	% (4)/(2)		
什項設備		6,954,000			6,954,000		93,000	14,000	107,000		107,000			
總計	237,463,585	427,049,000			664,512,585	10,264,000	196,168	11,879,000	12,075,168	117.65	1,811,168	17.65		