

國立成功大學附設醫院作業基金
固定資產建設改良擴充執行情形明細表

中華民國112年9月份

單位：新臺幣元

計畫名稱	本 年 度 可 用 預 算 數					累 計 預 算 分配數 (2)	執 行 情 形						差異 或 落後 原因	改進 措施
	以前年度 保留數	本年度 法 定 預算數	本年度 奉准先行 辦理數	調整數	合計 (1)		累計執行數				比較增減			
							實支數	應 付 未付數	合計 (3)	% (3)/(2)	金額 (4)=(3)-(2)	% (4)/(2)		
專案計畫		280,000,000			280,000,000	173,521,000	128,038,982	66,384,340	194,423,322	112.05	20,902,322	12.05		
繼續計畫		280,000,000			280,000,000	173,521,000	128,038,982	66,384,340	194,423,322	112.05	20,902,322	12.05		
國立成功大學醫學院附 設醫院老人醫院暨高齡 醫藥智慧照護發展教育 中心計畫		280,000,000			280,000,000	173,521,000	128,038,982	66,384,340	194,423,322	112.05	20,902,322	12.05		
一般建築及設備計畫	378,544,187	605,724,000			984,268,187	459,668,000	402,002,469	27,295,641	429,298,110	93.39	-30,369,890	-6.61		
一次性項目	378,544,187	605,724,000			984,268,187	459,668,000	402,002,469	27,295,641	429,298,110	93.39	-30,369,890	-6.61		
土地														
房屋及建築	3,070,002	74,403,000		-28,591,000	48,882,002	37,178,000	34,321,944	2,761,544	37,083,488	99.75	-94,512	-0.25		
機械及設備	375,474,185	513,494,000		-806,000	888,162,185	394,725,000	343,776,316	24,534,097	368,310,413	93.31	-26,414,587	-6.69		
交通及運輸設備		963,000		10,537,000	11,500,000	6,060,000	4,363,838		4,363,838	72.01	-1,696,162	-27.99		
什項設備		16,864,000		18,860,000	35,724,000	21,705,000	19,540,371		19,540,371	90.03	-2,164,629	-9.97		
總計	378,544,187	885,724,000			1,264,268,187	633,189,000	530,041,451	93,679,981	623,721,432	98.50	-9,467,568	-1.50		
土地														
房屋及建築	3,070,002	354,403,000		-28,591,000	328,882,002	210,699,000	162,360,926	69,145,884	231,506,810	109.88	20,807,810	9.88		
機械及設備	375,474,185	513,494,000		-806,000	888,162,185	394,725,000	343,776,316	24,534,097	368,310,413	93.31	-26,414,587	-6.69		
交通及運輸設備		963,000		10,537,000	11,500,000	6,060,000	4,363,838		4,363,838	72.01	-1,696,162	-27.99		
什項設備		16,864,000		18,860,000	35,724,000	21,705,000	19,540,371		19,540,371	90.03	-2,164,629	-9.97		
總計	378,544,187	885,724,000			1,264,268,187	633,189,000	530,041,451	93,679,981	623,721,432	98.50	-9,467,568	-1.50		