

國立成功大學附設醫院作業基金
固定資產建設改良擴充執行情形明細表

中華民國109年6月份

單位：新臺幣元

計畫名稱	本 年 度 可 用 預 算 數					累 計 預 算 分配數 (2)	執 行 情 形						差異 或 落後 原因	改進 措施
	以前年度 保留數	本年度 法 定 預算數	本年度 奉准先行 辦理數	調整數	合計 (1)		累計執行數				比較增減			
							實支數	應 付 未付數	合計 (3)	% (3)/(2)	金額 (4)=(3)-(2)	% (4)/(2)		
專案計畫		30,000,000			30,000,000	4,200,000	4,200,043		4,200,043	100.00	43			
繼續計畫		30,000,000			30,000,000	4,200,000	4,200,043		4,200,043	100.00	43			
國立成功大學醫學院附 設醫院老人醫院暨高齡 醫藥智慧照護發展教育 中心計畫		30,000,000			30,000,000	4,200,000	4,200,043		4,200,043	100.00	43			
一般建築及設備計畫	237,463,585	397,049,000			634,512,585	161,793,000	150,607,100	20,849,017	171,456,117	105.97	9,663,117	5.97		
一次性項目	237,463,585	397,049,000			634,512,585	161,793,000	150,607,100	20,849,017	171,456,117	105.97	9,663,117	5.97		
房屋及建築	40,250,493	115,371,000			155,621,493	33,998,000	10,564,441	20,849,017	31,413,458	92.40	-2,584,542	7.60		
機械及設備	197,172,592	274,654,000			471,826,592	124,614,000	136,959,662		136,959,662	109.91	12,345,662	9.91		
交通及運輸設備	40,500	70,000			110,500	81,000	168,710		168,710	208.28	87,710	108.28	實際進度比預計 超前：小額零星 採購付款。	
什項設備		6,954,000			6,954,000	3,100,000	2,914,287		2,914,287	94.01	-185,713	5.99		
總計	237,463,585	427,049,000			664,512,585	165,993,000	154,807,143	20,849,017	175,656,160	105.82	9,663,160	5.82		
房屋及建築	40,250,493	145,371,000			185,621,493	38,198,000	14,764,484	20,849,017	35,613,501	93.23	-2,584,499	6.77		
機械及設備	197,172,592	274,654,000			471,826,592	124,614,000	136,959,662		136,959,662	109.91	12,345,662	9.91		
交通及運輸設備	40,500	70,000			110,500	81,000	168,710		168,710	208.28	87,710	108.28		
什項設備		6,954,000			6,954,000	3,100,000	2,914,287		2,914,287	94.01	-185,713	5.99		
總計	237,463,585	427,049,000			664,512,585	165,993,000	154,807,143	20,849,017	175,656,160	105.82	9,663,160	5.82		