

國立成功大學附設醫院作業基金
固定資產建設改良擴充執行情形明細表

中華民國109年7月份

單位：新臺幣元

計畫名稱	本 年 度 可 用 預 算 數					累 計 預 算 分配數 (2)	執 行 情 形						差異 或 落後 原因	改進 措施
	以前年度 保留數	本年度 法 定 預算數	本年度 奉准先行 辦理數	調整數	合計 (1)		累計執行數				比較增減			
							實支數	應 付 未付數	合計 (3)	% (3)/(2)	金額 (4)=(3)-(2)	% (4)/(2)		
專案計畫		30,000,000			30,000,000	4,200,000	4,200,043		4,200,043	100.00	43			
繼續計畫		30,000,000			30,000,000	4,200,000	4,200,043		4,200,043	100.00	43			
國立成功大學醫學院附 設醫院老人醫院暨高齡 醫藥智慧照護發展教育 中心計畫		30,000,000			30,000,000	4,200,000	4,200,043		4,200,043	100.00	43			
一般建築及設備計畫	237,463,585	397,049,000			634,512,585	249,744,000	226,132,405	26,726,014	252,858,419	101.25	3,114,419	1.25		
一次性項目	237,463,585	397,049,000			634,512,585	249,744,000	226,132,405	26,726,014	252,858,419	101.25	3,114,419	1.25		
房屋及建築	40,250,493	115,371,000			155,621,493	38,664,000	16,450,742	19,714,414	36,165,156	93.54	-2,498,844	6.46		
機械及設備	197,172,592	274,654,000		-160,000	471,666,592	207,554,000	204,639,266	7,011,600	211,650,866	101.97	4,096,866	1.97		
交通及運輸設備	40,500	70,000		160,000	270,500	246,000	240,710		240,710	97.85	-5,290	2.15		
什項設備		6,954,000			6,954,000	3,280,000	4,801,687		4,801,687	146.39	1,521,687	46.39	實際進度比預計 超前：資產重分 類所致。	
總計	237,463,585	427,049,000			664,512,585	253,944,000	230,332,448	26,726,014	257,058,462	101.23	3,114,462	1.23		
房屋及建築	40,250,493	145,371,000			185,621,493	42,864,000	20,650,785	19,714,414	40,365,199	94.17	-2,498,801	5.83		
機械及設備	197,172,592	274,654,000		-160,000	471,666,592	207,554,000	204,639,266	7,011,600	211,650,866	101.97	4,096,866	1.97		
交通及運輸設備	40,500	70,000		160,000	270,500	246,000	240,710		240,710	97.85	-5,290	2.15		
什項設備		6,954,000			6,954,000	3,280,000	4,801,687		4,801,687	146.39	1,521,687	46.39		
總計	237,463,585	427,049,000			664,512,585	253,944,000	230,332,448	26,726,014	257,058,462	101.23	3,114,462	1.23		