

國立成功大學附設醫院作業基金
固定資產建設改良擴充執行情形明細表

中華民國110年12月份

單位：新臺幣元

計畫名稱	本 年 度 可 用 預 算 數					累 計 預 算 分配數 (2)	執 行 情 形						差異 或 落後 原因	改進 措施
	以前年度 保留數	本年度 法 定 預算數	本年度 奉准先行 辦理數	調整數	合計 (1)		累計執行數				比較增減			
							實支數	應 付 未付數	合計 (3)	% (3)/(2)	金額 (4)=(3)-(2)	% (4)/(2)		
專案計畫		50,000,000			50,000,000	50,000,000	42,290,913	7,709,087	50,000,000	100.00	0	0.00		
繼續計畫		50,000,000			50,000,000	50,000,000	42,290,913	7,709,087	50,000,000	100.00	0	0.00		
國立成功大學醫學院附 設醫院老人醫院暨高齡 醫藥智慧照護發展教育 中心計畫		50,000,000			50,000,000	50,000,000	42,290,913	7,709,087	50,000,000	100.00	0	0.00		
一般建築及設備計畫	49,603,415	524,469,000			574,072,415	574,072,415	484,479,362	46,273,832	530,753,194	92.45	-43,319,221	7.55		
一次性項目	49,603,415	524,469,000			574,072,415	574,072,415	484,479,362	46,273,832	530,753,194	92.45	-43,319,221	7.55		
房屋及建築	7,302,415	110,331,000		7,176,000	124,809,415	124,809,415	68,338,675	45,895,656	114,234,331	91.53	-10,575,084	8.47		
機械及設備	42,301,000	405,661,000		-17,607,000	430,355,000	430,355,000	397,481,000	378,176	397,859,176	92.45	-32,495,824	7.55		
交通及運輸設備		2,027,000		-1,226,000	801,000	801,000	768,860		768,860	95.99	-32,140	4.01		
什項設備		6,450,000		11,657,000	18,107,000	18,107,000	17,890,827		17,890,827	98.81	-216,173	1.19		
總計	49,603,415	574,469,000			624,072,415	624,072,415	526,770,275	53,982,919	580,753,194	93.06	-43,319,221	6.94		
房屋及建築	7,302,415	160,331,000		7,176,000	174,809,415	174,809,415	110,629,588	53,604,743	164,234,331	93.95	-10,575,084	6.05		
機械及設備	42,301,000	405,661,000		-17,607,000	430,355,000	430,355,000	397,481,000	378,176	397,859,176	92.45	-32,495,824	7.55		
交通及運輸設備		2,027,000		-1,226,000	801,000	801,000	768,860		768,860	95.99	-32,140	4.01		
什項設備		6,450,000		11,657,000	18,107,000	18,107,000	17,890,827		17,890,827	98.81	-216,173	1.19		
總計	49,603,415	574,469,000			624,072,415	624,072,415	526,770,275	53,982,919	580,753,194	93.06	-43,319,221	6.94		